



2022 Construction Details and Schedule

Location	West Storm Crossing under Highway 1	East Storm Crossing under Highway 1	3300 to 3400 Block of Westmount Road	East Leg Storm Pipe Installation & Creek Intakes
Construction Activities	<ul style="list-style-type: none"> Trenchless installation of pipe crossing using existing entry pit on north side of Highway. Road reconstruction, including asphalt repaving and landscape restoration on north side of Highway. 	<ul style="list-style-type: none"> Excavation works for tunnelling entry pit on north side of Highway. Blasting may be required; local residents will be notified in accordance with District bylaws. Trenchless installation of pipe crossing. Road reconstruction, including asphalt repaving and landscape restoration on north side of Highway. 	<ul style="list-style-type: none"> Connect west and east leg crossings to existing storm water diversion system along Westmount Road. Road works restoration. Works to be coordinated with District planned capital programming. 	<ul style="list-style-type: none"> Preparation and clearing works along east leg storm pipe alignment. Install east leg crossing. Install intakes. Install storm pipe crossing underneath Cypress Bowl Road and Cypress Bowl Lane for Pipe Creek. Blasting may be required, local residents will be notified in accordance with District bylaws.
Timeline	<ul style="list-style-type: none"> Crossing completed August 2022 	<ul style="list-style-type: none"> Construction crews to mobilize mid-May 2022. Anticipated completion late fall 2022. 	<ul style="list-style-type: none"> Construction crews move to south side of highway mid-September 2022. Anticipated completion late fall 2022. 	<ul style="list-style-type: none"> Construction crews mobilize mid-May 2022. Anticipated completion of east storm pipe late 2022. Construction of intakes fall/winter 2022.

Anticipated Schedule Subject to Change